

# **VIENNA COMMUNITY CENTER CONSTRUCTION PROGRESS DECEMBER 8, 2015 – JANUARY 11, 2016**

## General/Site

1. Trail work is being delayed so that contractor may use the parking lot entrance to access the storm water management structure in front of the VYI building.
2. Wood lighting poles in the NOVA Parks parking lot have been removed at no cost.
3. Wood power poles for VYI building have been removed.
4. Fire hydrant has been installed.
5. Sanitary sewer has been connected to the main on Park Street. An additional two manholes have been installed.
6. Awaiting delivery of new stormwater structure before demolishing the existing structure.



## Building



1. Mechanical contractor continued to install duct work on first and second levels. Awaiting permit so that work may be inspected.
2. Miscellaneous masonry for opening and wing walls has been installed.
3. Vent, waste, and supply plumbing pipes have been installed. Awaiting permit so that work may be inspected.
4. Contractor continues his investigative work in existing building.